

# NEW SCHOOL BUILDING

## **PROGRESS UPDATE**

- KINDER GARDEN
- ADMIN BUILDING
- PERFORMING ARTS SPACE AND STUDIOS
- ROOF GARDEN

13 MARCH 2023

# Introduction

## **Project Team.**

Totty Aris, Head of school
Michael Anastasi, Project Architect / Structural Engineer
Joe Galea, Project Architect
Lisa Carson, Project Manager
Edwin Aquilina, M&E Engineer
Graziella Agius, Site Manager

To present updates and amendments to the design and plans 2022-3 Discuss new timeline for this project, including risks and Delays We aim to complete works by end of August 2024



# Our Responsibilities

Greatly Improve facilities and student experience whilst best utilizing the limited space

Honour our commitment to become more sustainable and environmentally friendly

To design a Modern, innovative building that sits harmoniously within its protected heritage site.

Create a building which fully reflects the schools image, curriculum and commitment to the future.

The school must operate smoothly throughout the construction process






## **New Facilities**

## The new block will contain the following;

- 2 Kindergarten classrooms with an indoor play area and associated facilities
   140 sqm
- An independent Performing arts multi functioning space 115 sqm
- 2 music & drama studios
   105 sqm
- New Reception and administration area with 5 offices and meeting space 175 sqm
- Central foyer with facilities, storage and independent server room
   75 sqm
- Roof garden & multipurpose teaching space lift access 400 sqm





# 2022 - 2023 Timeline

#### **JULY 2022**

Constructed walkway & Wall to establish a secure school & building site

## **SEPT/OCT 2022**

Excavation works begin on closed site trenching complete for substation

## **JAN/FEB 2023**

Enemalta further delays.
uninsulated cables
removed in carpark
site is still not safe

#### **MAR 2023**

Revised BOQ internal fitout released for updated costing

#### **APR 2023**

Foundations complete-Cables & culverts to finalise

## **AUGUST 2022**

Tender process for construction
Builder engaged
Contracts signed.

## **NOV/DEC 2022**

Survey required to establish ground levels.underground reservoir complete

## **DEC 2022**

Enemalta scheduled to remove a relocate over head cables - DELAYED

#### **FEB 2023**

Revised design for the facade to reflect new floor levels and access for

## **MAR/APR 2023** ★

Establish Eco code for School & build project **SEPT 2024**Finish



## **ISSUES**

#### 1. ENEMALTA

REMOVAL OF 3 x TIMBER ELECTRICAL POLES & REDIRECT THE OVERHEAD CABLING

Continuing delays from Enemalta have halted construction works on site for 3+months.

Failure to move and relocate cables is stalling progress as the contractor cannot operate machinery safely.

Works that were to happen in November/December 2022 finally got the green light in Late February -

All works were not completed

The only poles/cables removed were in the car park area, not in the building site.

It seems that the remaining cables are very old & not insulated, this is dangerous and adds risk to the relocation

VIS Team are still in talks with Enemalta to conclude this. Meeting set for Mon 13/03

Enemalta may now need to place the cables in culverts underground The outcome will Affect our Schedule of works



## SITE PHOTOS

## March 2023













## **ISSUES**

### 2. GROUND SURVEY & DESIGN AMENDMENTS

EXCAVATION REVEALED THAT WE NEED TO ESTABLISH NEW GROUND LEVELS OVER ENTIRE SITE


This revealed an incline which we needed to work into the design/plans.


Ensure the slope works with the linear qualities of the facade, as well as not affecting the floor levels inside.

Work out ramps and Access to CRPD guidelines

Establish new landscaping to the facade - Carpark, Entrance Gates & timeline of these works












FRONT ELEVATION 2022



**REVISED ELEVATION MARCH 2023** 





BACK ELEVATION 2022



**REVISED BACK ELEVATION MARCH 2023** 



## **ISSUES**

## 3. ESTABLISH ECO CODE

OUR AIM IS TO CREATE A TAILORED ECO CODE WITH GUIDELINES THAT CAN BE FULLY REALISED IN MALTA

We are dealing with a very unique environment in terms of location, Climate and wider national perspective.

Our roadmap should reflect these factors

We have established a list of guidelines to use when finalising decisions with the new build



•

## **ECO CODE** outline

**Site Selection**: Our mission is to select sites for new buildings that take into consideration the building's orientation in relation to the sun, proximity to public transportation, availability of nearby green spaces, and potential impact on local wildlife habitats.

**Energy Efficiency**: Our mission is to design buildings that minimize energy consumption and greenhouse gas emissions by incorporating energy-efficient HVAC systems, insulation, lighting, and appliances to reduce our environmental impact.

**Water Conservation**: Our mission is to design buildings with efficient plumbing fixtures, rainwater harvesting systems, and low-water landscaping to reduce water consumption and promote sustainable water use.

**Sustainable Materials**: Our mission is to use sustainable materials such as recycled or renewable materials, low-VOC paints, and sustainable wood products to minimize the environmental impact of the building.

**Waste Reduction**: Our mission is to reduce waste during construction and operation of the building by using materials that can be recycled or reused and implementing a waste management plan for ongoing operations.

**Green Roof and Walls**: Our mission is to install green roofs and walls to reduce energy consumption, improve air quality, and provide habitats for wildlife.

**Transportation:** Our mission is to encourage sustainable transportation options where possible such as bicycle storage and changing rooms, carpooling, and access to public transportation to minimize the environmental impact of the building.

**Adaptation to Climate Change**: Our mission is to design buildings that are resilient to extreme weather events and capable of adapting to future climate change scenarios to minimize the impact of climate change on the building and surrounding community.

**Indoor Air Quality:** Our mission is to design buildings that provide good indoor air quality through the use of ventilation systems, low-emission materials, and maintenance practices that prevent the buildup of indoor pollutants.

**Life Cycle Assessment**: Our mission is to consider the environmental impact of the building throughout its entire life cycle, from construction to operation and eventual demolition or reuse, to identify opportunities to reduce its environmental impact over its entire lifespan.

# March 2023 - CompletionTimeline

# MAR 2023 Revised BOQ for internal fitout released for updated costing- Aim for sign off April 2023 NOV/DEC 2023 Completion of construction 1st fix M&Es underway April 2023 NOV/DEC 2023 Interior fitout

#### **JUNE 2023**

Landscaping & ground \* \*
levels to be completed
during the summer break

## **JULY/AUG 2023**

Steel structures
heavy work during
summer break

## **JAN/FEB 2024**

Close building for FF&E fitout

**JULY 2024** 

Building certification

**SEPT 2024** 

Finish

**AUGUST 2024** 

Handover &

Snagging



## KINDER GARDEN



calming & gentle

warm & comforting

grounding















grounding

creativity & concentration

alertness

positivity



offices

concrete finish

natural cherry




















grounding

creativity & concentration

warm & comforting

alertness









drapery fabric

